



INSPECTION REPORT

REPORT #	INVOICE#
----------	----------

CUSTOMER Mayo Consulting	RIG	LOCATION Broussard,La
---------------------------------	-----	------------------------------

NO.	SER. #	TYPE EQUIP.	PIN DIMENSIONS							BOX DIMENSIONS							LENGTH	FULL LENGTH
			CONN. TYPE	PIN OD	PIN ID	BEV DIA.	PIN LTH	TONG SPACE	ACC REJ.	CONN. TYPE	BOX OD	BEV DIA.	CBORE DIA.	CBORE DEPTH	TONG SPACE	ACC. REJ.		
1.	MT-8145	Test Pieace. MPI	Indication found 5/8" down weld an was 1/2" in length an 1/16" width an running longitudinal with weld															
2.																		
3.																		
4.																		
5.																		
6.																		
7.																		
8.																		
9.																		
10.																		
11.																		
12.																		
13.																		
14.																		
15.																		

- (1) Bodies F/L Bidirectional Wet Dry
- () Bodies F/L Transverse Wet Dry
- () Connections Comments _____

SPECIFICATIONS:

PRO-MAG SOP 100 200 300 400 500 600 800

DSI 3 to 5

DSI OTHER _____

INSPECTOR:  LEVEL II

DATE: 3/20/19