

## TSP Calibration, Inc.

3501 US Hwy 90 E Broussard, LA 70518  
 Phone: (337) 236-6078 Email: taichi@tspndt.com

### Certificate of Calibration

Certificate No TSP-10252017-008

<p><b>Gage ID</b> PRO-130103225  <b>Gage S/N</b> 130103225  <b>Description</b> Visible Light Meter  <b>Operating Procedure:</b> OP-130  <b>Unit of Meas.</b> Foot Candles  <b>Manufacturer</b> Magnaflux  <b>Cal. Date</b> 10/25/2017  <b>Next Due</b> 4/25/2018  <b>Cal. Freq.</b> 6.00 Months  <b>Location</b> Lab</p>	<p><b>Environmental Conditions</b>  <b>Temperature</b> 68 +/- 2 deg F  <b>Humidity</b> 20-55%</p> <p style="text-align: center;"><b>Approved</b> Yes  <b>Customer Info.</b> Pro Mag</p>
--	---

**Certification Statement**

TSP Calibration, Inc. calibration systems complies with the requirements of ISO 17025 and thus 9001-2008 and API-Q1. The equipment that is certified by this certificate has been calibrated by standards that have accuracy which is traceable to standards of the National Institute of Standards and Technology.

**Findings**

SO 5698 JOB 6280

Using calibrated light meter serial no. 1705427 with sensor 1705430 the following readings were taken.

Readings As Found (foot candles)

	Master	Actual
High	97.3	96.1
Low	33.8	32.9

Readings As Left (foot candles)

	Master	Actual
High	97.3	96.1
Low	33.8	32.9

Cal due date for light meter is 7/14/18  
 NIST Traceable through : 166898, 166899, 166900

---

Calibrated By Taichi Daimo      Signature       Date: 10/25/2017